



BAYSTAT
WASTEWATER TREATMENT PLANTS ENHANCED NUTRIENT REMOVAL
REPORTING PERIOD: FEBRUARY 2008

	Start Date Planning	Start Date Design	Start Date Construction	Target Date Construction Complete	Actual Date Construction Complete	Remark
Aberdeen	Complete	9/1/2007	3/1/2009	9/1/2010		Design NTP on hold pending agreement on eligibility
Annapolis	9/1/2007	4/1/2008	5/1/2009	11/1/2010		County agreed to this schedule - no delays are expected
APG-Aberdeen	Complete	Complete	Complete	Complete	3/14/2006	Completed by the US Army
Back River	8/1/2005	6/1/2008	11/1/2010	11/1/2013		Schedule is being confirmed with the City
Ballenger Creek	Complete	11/30/2006	8/30/2008	8/30/2010		To date, the project is on schedule
Blue Plains	11/1/2003	6/1/2009	4/30/2012	12/30/2016		Schedule may change with EPA Consent Decree
Bowie	Complete	9/1/2007	12/1/2008	12/1/2009		Significant delays due to technical/eligibility discussions.
Broadneck	9/1/2007	4/1/2008	5/1/2009	11/1/2010		County agreed to this schedule - no delays are expected
Broadwater	9/1/2007	5/1/2008	5/1/2010	3/1/2011		County agreed to this schedule - no delays are expected
Brunswick	Complete	Complete	9/22/2006	12/27/2007		Construction is on schedule
Cambridge	12/1/2005	7/1/2007	5/1/2008	2/1/2010		Delay in planning and design initiation
Celanese	Complete	Complete	Complete	Complete	11/2/2006	Completed with no significant delays
Centreville		Land Application. ENR may not be required. Facility meeting TMDL limits				To verify by December 2008
Chesapeake Beach	Complete	9/30/2007	1/15/2009	1/30/2011		Tentative schedule - may change with ENR agreement
Chestertown	Complete	Complete	4/17/2006	8/30/2007		Change order with significant delay - To be done by 9/30/08
Conococheague	1/16/2007	11/30/2007	6/1/2008	12/30/2009		Project still in planning - New schedule is being developed
Cox Creek	9/1/2006	10/1/2007	8/1/2008	6/30/2010		Project still in planning - New schedule is being developed
Crisfield	Complete	Complete	5/9/2005	7/30/2007		Change order with significant delay - To be done by 9/30/08
Cumberland	Complete	2/28/2007	5/15/2008	12/15/2009		Design is underway
Damascus	Complete	6/30/2007	3/1/2009	10/30/2009		Design NTP on hold pending technical discussions
Delmar	Complete	9/1/2006	12/1/2008	2/1/2011		Town submitted new schedule on 12/13/07 meeting
Denton	12/1/2005	11/1/2007	1/15/2010	7/31/2011		Design has not been initiated - schedule established by permit
Dorsey Run	7/15/2006	MDE confirmed that the facility is meeting ENR without an upgrade				Facility will continue to be monitored
Easton	Complete	Complete	Complete	Complete	6/30/2007	ENR is in operation - Pending sludge related change order
Elkton	Complete	Complete	7/17/2006	8/30/2008		Construction is on schedule
Emmitsburg	10/30/2006	11/30/2007	12/30/2008	9/30/2010		Design has not been initiated - to discuss with the town
Federalburg	Complete	Complete	1/16/2008	1/16/2010		Two-year construction is underway
Frederick	Complete	1/30/2008	6/1/2009	8/1/2011		Tentative schedule - may change with ENR agreement
Freedom District	1/1/2007	6/1/2008	12/1/2009	6/1/2011		Planning started in May 07 - Possible delay in design start
Fruitland	2/1/2007	2/1/2009	8/1/2010	8/1/2012		City is not cooperating - MDE may use the permit compliance
Georges Creek	Complete	Complete	3/1/2008	3/1/2010		Delays by technical issues - Construction to start in April
Hagerstown	Complete	6/20/2007	6/1/2008	10/1/2010		Delays by technical issues - new schedule will be met



BAYSTAT
WASTEWATER TREATMENT PLANTS ENHANCED NUTRIENT REMOVAL
REPORTING PERIOD: FEBRUARY 2008

	Start Date Planning	Start Date Design	Start Date Construction	Target Date Construction Complete	Actual Date Construction Complete	Remark
Harve De Grace	Complete	Complete	7/9/2007	2/9/2010		Construction has been initiated as scheduled
Hurlock	Complete	Complete	Complete	Complete	5/15/2006	Construction was completed as scheduled
Indian Head	Complete	Complete	5/1/2006	6/30/2008		Construction is on schedule
Joppatowne	5/1/2005	12/1/2007	2/1/2009	8/1/2010		Delays by technical issues - to establish new schedule
Kent Island	Complete	Complete	Complete	Complete	8/20/2007	Construction was completed as scheduled
La Plata	8/30/2007	7/30/2008	9/30/2009	3/30/2011		Tentative schedule - may change with ENR agreement
Leonardtown	Complete	8/30/2005	3/1/2008	12/30/2009		Delays due to expansion/permit and eligibility determination
Little Patuxent	3/8/2007	11/30/2007	5/30/2009	2/28/2012		Design initiation is pending technical discussions
Marlay Taylor	9/6/2007	7/30/2008	7/30/2009	6/30/2011		Tentative schedule - may change with ENR agreement
Maryland City	9/1/2007	4/1/2009	12/1/2009	9/1/2010		County agreed to this schedule - no delays are expected
Mattawoman	May achieve ENR as part of BNR upgrade (Completed on 11/8/2007)					BNR upgrade was completed - evaluating plant performance
Mayo	9/1/2006	9/1/2007	4/1/2008	3/1/2010		Delayed due to the new outfall location issue and public interest.
MCI	Plant may already meet ENR standards. It will be evaluated further.					To verify by July 2008
Mt. Airy	Complete	11/1/2006	7/1/2008	2/1/2009		MDE is reviewing design - Construction to start in the summer
Northeast River	ENR Upgrade was completed as part of BNR				8/19/2005	The county may request assistance for additional ENR work
Parkway	Complete	8/30/2007	8/30/2009	8/30/2011		Design is on hold pending technical discussions
Patapsco	Complete	1/15/2006	4/1/2008	12/1/2012		City submitted new schedule being reviewed by MDE
Patuxent	9/1/2007	5/1/2009	5/1/2010	5/30/2011		County agreed to this schedule - no delays are expected
Perryville	Complete	12/1/2005	4/1/2008	12/30/2009		Town agreed to this schedule - no delays are expected
Piscataway	Complete	6/30/2007	3/30/2009	12/30/2009		Design is on hold pending technical discussions
Pocomoke City	5/1/2006	10/1/2008	6/1/2010	6/1/2012		Tentative schedule - may change with ENR agreement
Poolesville	9/1/2007	6/15/2008	8/15/2009	12/30/2010		Tentative schedule - may change with ENR agreement
Princess Anne	11/1/2007	6/1/2009	1/1/2011	1/1/2013		Tentative schedule - may change with ENR agreement
Salisbury	Complete	Complete	8/1/2005	9/15/2008		Construction is on schedule
Seneca	Complete	11/15/2007	10/1/2009	9/30/2011		Design is on hold pending technical discussions
Snow Hill	Private developer can no longer afford the upgrade - Grant process was initiated					Permit was issued with compliance schedule
Sod Run	5/10/2005	11/1/2007	8/1/2009	8/1/2011		Planning is on hold pending technical discussions
St. Michaels	Complete	Complete	10/3/2005	1/31/2008		Construction is on schedule
Swan Point	Complete	Complete	Complete	Complete	5/3/2007	Completed by a private developer
Taneytown	11/1/2007	6/1/2009	1/1/2011	1/1/2013		Tentative schedule - may change with ENR agreement
Thurmont	3/30/2006	12/15/2007	11/30/2008	7/30/2010		Design has not been initiated - MDE is reviewing the engr. Study
Western Branch	Complete	2/28/2007	10/30/2009	12/30/2012		Design is on hold pending eligibility determination
Westminster	5/1/2005	12/1/2007	7/1/2009	4/1/2011		Design has not been initiated - to discuss with the city
Winebrenner	1/16/2007	8/30/2008	6/30/2010	5/30/2011		County agreed to this schedule - no delays are expected

Responsible Agency:

Updated:

Next Update: